

Grantee: Empire State Development Corporation (NYS)

Grant: B-02-DW-36-0002

April 1, 2023 thru June 30, 2023 Performance Report

Grant Number: B-02-DW-36-0002	Obligation Date: 09/15/2003	Award Date:
Grantee Name: Empire State Development	Contract End Date:	Review by HUD: Submitted - Await for Review
Grant Award Amount: \$783,000,000.00	Grant Status: Active	QPR Contact: No QPR Contact Found
LOCCS Authorized Amount: \$783,000,000.00	Estimated PI/RL Funds: \$0.00	

Total Budget:
\$783,000,000.00

Disasters:

Declaration Number
FEMA-1391-NY

Narratives

Disaster Damage:

The Lower Manhattan Development Corporation was created in the aftermath of September 11, 2001 by Governor Pataki and then-Mayor Giuliani to help plan and coordinate the rebuilding and revitalization of Lower Manhattan, defined as everything south of Houston Street. The LMDC is a joint State-City corporation governed by a 16-member Board of Directors, half appointed by the Governor of New York and half by the Mayor of New York. LMDC is charged with ensuring Lower Manhattan recovers from the attacks and emerges even better than it was before. The World Trade Center attacks resulted in a staggering loss of life and extensive physical destruction to Lower Manhattan. Approximately 30 million square feet of commercial space was damaged or eliminated, and seven buildings in the World Trade Center site were completely leveled. Critical transportation infrastructure was disrupted or obliterated, including the PATH station, the 1/9 subway line and sections of Route 9A and Church Street. Vehicular access to the area south of Canal Street was prohibited for seven days. As a result of the tragedy, residential occupancy rates in the immediate region dropped to 60%, over 100,000 jobs were displaced, and small and large businesses struggled to maintain viability. The World Trade Center attacks inflicted widespread destruction upon the energy (electric, gas, and steam) and telecommunications utility infrastructure, resulting in extensive disruptions in service to the business and residential communities of Lower Manhattan. The energy and telecommunications firms responded rapidly in the aftermath of the disaster to provide emergency and temporary services and they are currently working to restore permanent service to all customers located within Lower Manhattan. The costs to deliver emergency and temporary services and to rebuild damaged infrastructure for permanent service delivery are considerable and have been borne by the affected utility service providers to the extent not covered by their insurance providers or funds from other sources such as lawsuits.

Recovery Needs:

The Lower Manhattan Development Corporation (LMDC) has prepared the following Partial Action Plan with regard to the \$783 million federal appropriation administered by the United States Department of Housing and Urban Development (HUD) for damaged properties and businesses (including the restoration of utility infrastructure) as well as for economic revitalization related to the terrorist attacks at the World Trade Center. LMDC received a separate \$2 billion federal appropriation through HUD for the World Trade Center disaster recovery and rebuilding efforts. This Plan details LMDCs proposed expenditure of \$750 million to fund a program to restore, rebuild, and revitalize utility infrastructure in Lower Manhattan. The program will be administered by Empire State Development (ESD), New York States economic development agency, in cooperation with the New York City Economic Development Corporation (EDC), and in consultation with the Lower Manhattan Development Corporation. This plan also details LMDCs proposed expenditure of \$33 million of that appropriation to fund a program to assist businesses in Lower Manhattan that suffered disproportionate loss of life as a result of the attacks on September 11, 2001. The program will be administered by Empire State Development (ESD), New York States economic development agency in cooperation with the New York City Economic Development Corporation (EDC).

Overall	This Report Period	To Date
Total Projected Budget from All Sources	\$0.00	\$783,000,000.00
Total Budget	\$0.00	\$783,000,000.00
Total Obligated	\$0.00	\$783,000,000.00



Total Funds Drawdown	\$8,039,039.87	\$762,653,274.24
Program Funds Drawdown	\$8,039,039.87	\$762,653,274.24
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$597,653,564.69
HUD Identified Most Impacted and Distressed	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
Alliance for Downtown New York	\$ 0.00	\$ 128,565.00
Manhattan Youth Recreation & Resources	\$ 0.00	\$ 0.00
Manhattan Youth and Downtown Boathouse	\$ 0.00	\$ 0.00
NYC EDC South Street Seaport Museum	\$ 0.00	\$ 0.00
NYC P&R F/B/O The Battery Conservancy and The Battery	\$ 0.00	\$ 0.00
New York City - SBS / EDC	\$ 0.00	\$ 0.00
New York City Department of Parks and Recreation	\$ 0.00	\$ 1,344,952.30
The Flea Theater	\$ 0.00	\$ 0.00
The National September 11 Memorial & Museum at the	\$ 0.00	\$ 1,149,824.59
The WTC Performing Arts Center	\$ 0.00	\$ 1,711,087.18
University Settlement Society of New York, Inc.	\$ 0.00	\$ 63,048.59
Battery Park City Authority	\$ 0.00	\$ 5,313,988.73
City of New York DOT	\$ 0.00	\$ 2,878,806.76
Empire State Development Corporation	\$ 0.00	\$ 516,382,087.00
Gods Love We Deliver in the Michael Kors Building	\$ 0.00	\$ 0.00
Hudson River Park Trust	\$ 0.00	\$ 0.00
Jackie Robinson Foundation	\$ 0.00	\$ 0.00
Lower Manhattan Development Corporation	\$ 0.00	\$ 68,681,204.54
Lower Manhattan Development Corporation with	\$ 0.00	\$ 0.00

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	.00%	.00%	.00%
Minimum Non Federal Match	\$.00	\$139,580,000.00	\$.00
Overall Benefit Amount	\$.00	\$.00	\$.00
Limit on Public Services	\$.00	\$814,315.00	\$814,315.00
Limit on Admin/Planning	\$.00	\$23,357,063.00	\$23,346,402.22
Limit on Admin	\$.00	\$21,357,063.00	\$21,346,402.22
Most Impacted and Distressed	\$.00	\$.00	\$.00

Overall Progress Narrative:

None.

Project Summary

Project #, Project Title	This Report Program Funds Drawdown	To Date Project Funds Budgeted	Program Funds Drawdown
---------------------------------	---	---	-----------------------------------



0201, Emergency&TempServResponse	\$0.00	\$159,830,994.00	\$159,830,994.00
0202, Permanent Restore & Improve	\$0.00	\$207,033,415.00	\$207,033,415.00
0203, Service Interference	\$0.00	\$116,517,678.00	\$116,517,678.00
0204, Carrier Neutral Conduits	\$0.00	\$0.00	\$0.00
0205, Redundant Fiber Infrastructure	\$0.00	\$0.00	\$0.00
0206, Infrastructure Improvements	\$0.00	\$0.00	\$0.00
0233, Disproportionate Loss	\$0.00	\$33,000,000.00	\$33,000,000.00
0300, Other World Trade Center Area Improvements	\$5,685,912.13	\$191,594,000.00	\$177,808,747.96
0900, Administration	\$235.32	\$21,357,063.00	\$21,346,402.22
130L-S2-0171, 130L-S2-0171	\$11,101.47	\$16,385,685.00	\$15,269,995.13
500, Settlement Funds	\$2,341,790.95	\$37,281,165.00	\$31,846,041.93
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
BCKT, Bucket Project	\$0.00	\$0.00	\$0.00

Activities

Project # / 0300 / Other World Trade Center Area Improvements



Grantee Activity Number: LM-0300-EREP

Activity Title: East River Esplanade and Piers

Activity Type:
Acquisition, construction, reconstruction of public facilities

Project Number:
0300

Projected Start Date:
05/31/2012

Benefit Type:
Direct (Person)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Other World Trade Center Area Improvements

Projected End Date:
12/30/2022

Completed Activity Actual End Date:

Responsible Organization:
New York City - SBS / EDC

Overall	Apr 1 thru Jun 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$30,000,000.00
Total Budget	\$0.00	\$30,000,000.00
Total Obligated	\$0.00	\$30,000,000.00
Total Funds Drawdown	\$185,912.13	\$21,772,900.00
Program Funds Drawdown	\$185,912.13	\$21,772,900.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Lower Manhattan Development Corporation with	\$0.00	\$0.00
New York City - SBS / EDC	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

LMDC has allocated \$169,580,000 for the East River Waterfront Esplanade and Piers Project, \$139,580,000 in Grant 1 and \$30,000,000 in Grant 2.

The project involves the redevelopment of the East River Waterfront Esplanade and Piers, north of Battery Park and south of East River Park, and would revitalize Lower Manhattan communities and the East River Waterfront. The project will solve a number of issues in the area that hinder the realization of the East River Waterfronts full potential. Such issues include under-utilized spaces (parking lots below the FDR and vacant piers), the absence of sidewalks, and the lack of amenities which dramatically decreases potential visitation to the site. The project will also fill in the missing esplanade in the Lower Manhattan Greenway between Old Slip and Peter Minuet Plaza. Once constructed, the revitalized waterfront would be an approximately two-mile esplanade that includes a mix of open space, cultural and recreational uses, providing a link between the Financial District, Chinatown and the Lower East Side to the waterfront.

As a result of this project, the waters edge will be experienced in new ways along the East River. Improvements to the esplanade are meant to harmonize traditional waterfront uses with new commercial, cultural and community programming and invigorate the area with a fresh, innovative design approach. The Plan provides amenities for passive recreation as well as construction of new sidewalk paving and curbs. The existing bike and pedestrian paths will be improved, expanded, and realigned to provide for unencumbered movement without infringing upon other uses along the esplanade. New pavilions are planned underneath the FDR Viaduct and may accommodate a variety of retail, cultural and/or community uses to complement the public open space experience. The Plan calls for improvements to the FDR Viaduct by cladding the elevated roadway to reduce vehicular traffic noise from above and enhance the ambient lighting below. Several piers on the East



River will be transformed into recreational spaces, where active water-related uses would be encouraged alongside passive recreational uses. The project will include the installation of new railings and site furnishing approximately in the area of Peck Slip to Catherine Slip while creating limited beach access near the Brooklyn Bridge for which \$7,000,000 has been committed by the New York City Council and Borough President's Office.

Location Description:

The project proposes revitalization of the area running along the East River Waterfront from Battery Park to the south, Pier 42 to the north, and South Street/FDR Drive to the east in Lower Manhattan.

Activity Progress Narrative:

LMDC provided \$159,752,900 towards the East River Waterfront Esplanade and Piers Project which includes Phase 1 of the Brooklyn Bridge Esplanade (BBE) project and \$30,380,582 was funded from other sources. The East River Waterfront (ERW) program was an essential part of the City's ongoing efforts to revitalize Lower Manhattan in the wake of the events of September 11, 2001. The lack of access and amenities at the ERW resulted in under-utilization by the surrounding communities and the public at large. The program identified improvements to the two-mile-long, City-owned public open space connecting Whitehall Ferry Terminal and Peter Minuit Plaza to the south to East River Park to the north. The plan included three main goals: (1) create a spectacular waterfront with an active and welcoming water's edge, (2) complete the Manhattan Greenway, and (3) reconnect the communities of Lower Manhattan to the East River. Included in the scope of the work were Pier 15, Pier 35, Pier 36 and Pier 42. Most of the Pier 42 work is funded in a separate grant agreement. The esplanade as well as the piers were renovated and redeveloped. The improvements provided solutions such as better access routes, open spaces and appropriate retail and community uses. All of the improvements stimulated economic recovery in the area in the manner urgently needed since September 11, 2001 and also benefited low and moderate income people in the area meeting community development needs. Esplanade Package 3 and Piers 35 and 36 were completed years ago. In 2022 construction of the Package 4 segment of this project involving esplanade improvements from Catherine Slip to Pike Slip was also completed with the final related reimbursement requests paid in the fourth quarter of 2022. As previously noted, the New York City Lower Manhattan Coastal Resiliency project announced in late 2021 conflicted with a portion of previously planned Phase 2 BBE work. As a result, the scope of the LMDC funded BBE project was scaled back to eliminate any portion of the project that would have been negatively impacted or destroyed by construction related to the planned coastal resiliency project. The subrecipient agreement was amended accordingly reducing the contract value due to the project scope reductions associated with planned or potential BBE Phase 2 and Coastal Resiliency project conflicts. LMDC and New York City Economic Development Corporation (EDC) identified BBE work that would not be impacted by the coastal resiliency project. In late September 2022 EDC informed LMDC that Phase 1 of the Brooklyn Bridge Esplanade (BBE) segment of the project funded by LMDC was complete. Bike lanes are open, lights, curbs and other hardscape work has concluded. LMDC funded contractors demobilized and \$186,000 in reimbursement request packages were submitted to and paid by LMDC during the second quarter of 2023 enabling the closing of the East River Waterfront Esplanade and Piers grant agreement. BBE Phase 2 not funded by LMDC is expected to be completed shortly. The remaining funds in this activity will be used for the East River Waterfront Pier 42 project which is ongoing.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Non-business	0	1/1
# of public facilities	0	6/6

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	30177/30177	41385/41385	144020/144020	49.69

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

Match Sources	Amount
Subtotal Match Sources	



Subtotal Match Sources

Activity Supporting Documents: None



Grantee Activity Number: LM-0300-MEM

Activity Title: World Trade Center Memorial & Museum

Activity Type:

Acquisition, construction, reconstruction of public facilities

Project Number:

0300

Projected Start Date:

12/31/2010

Benefit Type:

Area (Survey)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Other World Trade Center Area Improvements

Projected End Date:

03/30/2022

Completed Activity Actual End Date:

Responsible Organization:

The National September 11 Memorial & Museum at

Overall	Apr 1 thru Jun 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$4,594,000.00
Total Budget	\$0.00	\$4,594,000.00
Total Obligated	\$0.00	\$39,594,000.00
Total Funds Drawdown	\$0.00	\$39,579,508.31
Program Funds Drawdown	\$0.00	\$39,579,508.31
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$38,305,488.38
Lower Manhattan Development Corporation	\$0.00	\$38,302,686.60
The National September 11 Memorial & Museum at	\$0.00	\$2,801.78
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

WORLD TRADE CENTER MEMORIAL AND MEMORIAL MUSEUM—

This activity provides additional funding for planning, design, construction, and exhibitions for the National September 11 Memorial and Memorial Museum at the World Trade Center as described in activity W-MEM-0171 of LMDC grant B02DW360001.

Additional funds are allocated for the following six elements: (a) \$26 million for construction of the Memorial/Museum, (b) \$7.5 million for the Memorial Museum Pavilion, which serves as the entrance to the Museum, to cover costs of construction and fit-out, including expenses relating to security screening, information technology, auditorium, and special features in the area of the signature tridents from the original Twin Towers, (c) \$2.5 million to plan and manage safe public access to the Memorial starting with its opening in September 2011, including creation of temporary visitor orientation and screening facilities, pedestrian safety services, wayfinding signage, construction fencing, bus management, and interim communications systems, (d) \$2.5 million to pay for equipment, media production, and furnishings for multi-media installations at the National September 11 Memorial Museum, (e) \$394,000 for office and occupancy expenses, and (f) \$700,000 to help pay for the 2015 and 2016 productions of Tribute in Light whereby two beams of light rise from near the WTC Site into the sky to honor those lost on September 11th and to celebrate the spirit of New Yorkers who work to rebuild and renew New York City.

BENEFICIARIES

The thousands of relatives and friends of the nearly 3,000 victims of September 11, 2001 and February 26, 1993 will benefit from the memorial and museum to honor their loved ones. Others immediately affected by the events, including survivors, area residents and workers, will equally benefit from the project. This project will



also benefit the millions of visitors to the Memorial and Museum, which will allow them to honor those who were killed in the attacks. The Memorial and Memorial Center will foster greater public awareness of the events of February 26, 1993 and September 11, 2001, and their impact on the victims' families, survivors, area residents, New York City, and beyond.

SCHEDULE

The Memorial opened on September 11, 2011 and the Memorial Museum opened in May 2014. The construction elements of this activity have concluded and various production elements are expected to be completed in 2017.

FEDERAL AND OTHER RESOURCES

The Memorial and Memorial Museum will be funded with a combination of private funds donated by public investment and individuals and groups to the National September 11th Memorial and Museum at the World Trade Center Foundation, Inc (NS11MM). The NS11MM uses its own resources to engage in fundraising for both public sector and private sector funds, and individual donations, to accomplish its mission.

TOTAL ESTIMATED COST

In Partial Action Plans 8, 11, 12, and the Final Action Plan, LMDC allocated funds for planning, design, construction, and exhibitions for the World Trade Center Memorial and Museum. This activity provides an additional \$39.594 million to what has been allocated in Grant I.

Partial Action Plan amendments added \$4.594 million to the initial \$35 million allocation including amendments published on February 8, 2012, November 15, 2013, and April 29, 2016 to pay for equipment, media production, furnishings for multi-media installations at the National September 11 Memorial Museum, and additional Tribute in Light productions.

Location Description:

Project Area -- The Plan Project Area s located in Lower Manhattan on two sites:(i)the WTC Site, an approximately16 acre super block, bounded by West, Vesey, Church and Liberty Streets; and (ii) two adjacent city blocks south of the WTC Site (one bounded by Liberty, Washington, Albany and Greenwich Streets, and the other bounded by Liberty, West, Cedar and Washington Streets), Washington Street between Liberty and Cedar Streets, and subsurface portions of Liberty Street and other streets in and around those blocks (collectively, the "Southern Site").

Activity Progress Narrative:

This activity was established in support of the overall World Trade Center Plan including the World Trade Center Memorial, Memorial Museum, and Cultural Program. Over the years LMDC had provided specific support to the National September 11 Memorial and Museum organization through various subrecipient agreements. The number of people that visited the World Trade Center Memorial and the Memorial Museum had been increasing steadily beyond the 3.1 million we first reported for 2018 until the Pandemic which caused the closing of the Memorial and Memorial Museum. Visitors have come back to the Memorial and the Memorial Museum which is operating fully. In the recent past, LMDC provide financial support in the amount of \$250,000 each year for the 2020 and 2021 Tribute in Lights events. Overall, the events were successful with positive reviews from local media outlets and the public. The 2021 remembrance ceremony marking the 20th anniversary of the events of 9/11/01 was also a success. During the past quarter no funds were spent from this activity and no immediate plans for these funds exist.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/2

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
LMDC CDBG Grant Number B-02-DW-36-0001	\$285,435,972.00
Total Other Funding Sources	\$0.00



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None



Grantee Activity Number: LM-0300-PAC

Activity Title: WTC Performing Arts Center

Activity Type:

Acquisition, construction, reconstruction of public facilities

Project Number:

0300

Projected Start Date:

12/31/2011

Benefit Type:

Direct (Person)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Other World Trade Center Area Improvements

Projected End Date:

12/30/2022

Completed Activity Actual End Date:

Responsible Organization:

The WTC Performing Arts Center

Overall	Apr 1 thru Jun 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$100,000,000.00
Total Budget	\$0.00	\$100,000,000.00
Total Obligated	\$0.00	\$100,000,000.00
Total Funds Drawdown	\$5,500,000.00	\$94,456,339.65
Program Funds Drawdown	\$5,500,000.00	\$94,456,339.65
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,858,109.99
The National September 11 Memorial & Museum at	\$0.00	\$1,147,022.81
The WTC Performing Arts Center	\$0.00	\$1,711,087.18
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

LMDC has already allocated \$60,004,000 for the planning and development of the World Trade Center Performing Arts Center (WTC PAC) in Grant 1. This allocation of \$100,000,000 for the WTC PAC will provide for construction costs and PAC-related strategic planning efforts. Approximately \$1 million would be used to support (i) the creation and administration of a non-profit entity dedicated to the PAC (PAC, Inc.) that would be governed by a Board of Directors and operate with some key staff, and (ii) strategic planning costs related to further study and development of the PAC. The bulk of the allocation, \$99 million, would be used for the future construction costs of the PAC, subject to successful achievement of strategic planning milestones before the end of calendar year 2011, which must include (i) the creation of the non-profit PAC, Inc., (ii) the constitution of a PAC, Inc. Board of no less than five members, and (iii) funding of at least \$25 million committed by those PAC, Inc. Board members. It is contemplated that the PAC, Inc. Board would later raise additional private funds to supplement the federal funds being committed by LMDC.

This proposed cultural building on the rebuilt WTC Site will provide a variety of important uses as part of the overall redevelopment plan. The PAC will help create a world class visitor destination that will contribute to the economic development of the site and the area, while improving the quality of life for those who live and work in Lower Manhattan. Programming will be broad and diverse, and will serve both businesses and residents. The Performing Arts Center is proposed to contain a 1,000 seat theater venue that under its current design will house the Joyce Theater as well as a 200+ seat second theater. Public spaces and activities that will be part of the Performing Arts Center could include educational programs for school groups and community workshops. The Performing Arts Center is also expected to house significant rehearsal space for both in house rehearsals as well as for the large arts community in New York and specifically in Lower Manhattan.



The work on the Performing Arts Center, which began in 2004, is continuing and includes activities such as planning, determination of subgrade requirements, and coordination with the Port Authority of New York and New Jersey on the WTC site.

Location Description:

PROJECT AREA--The WTC Plan Project Area is located in Lower Manhattan on two sites: (i) the WTC Site, an approximately 16 acre super block, bounded by West, Vesey, Church, and Liberty Streets; and (ii) two adjacent city blocks south of the WTC Site (one bounded by Liberty, Washington, Albany and Greenwich Streets, and the other bounded by Liberty, West, Cedar and Washington Streets), Washington Street between Liberty and Cedar Streets, and subsurface portions of Liberty Street and other streets in and around those blocks (collectively, the "Southern Site").

Activity Progress Narrative:

During the second quarter of 2023, one reimbursement request totaling \$5,500,000 was processed and paid to the World Trade Center Performing Arts Center organization (PAC) from this activity. In addition, one reimbursement request totaling \$2,743,534 was received and is under review. The PAC below grade construction work is mostly complete with fire alarm inspections to follow. Above grade work completed this period was the paving of the terrace with the paving on the Plaza almost complete with the exception of the northwest quadrant. Theater's owner commissioning are ongoing with soft openings to start in August. The Lobby and Restaurant levels are substantially complete as well as the ADA tunnel. Building commissioning and fire alarm testing are ongoing and all perimeter pendant lights have been installed with testing and adjusting ongoing through August 2023. The PAC construction project work is expected to be substantially completed in early Q3 2023. Also, inspections are ongoing with site work signoff's and occupancy permits expected in Q3 2023 as well.

The PAC will be a public space, handling an estimated 100,000 plus attendees annually for performances alone. In addition to usage during its performing arts programming, the PAC will host and produce a full slate of other public activities. It will be a local resource for the large and growing downtown community, providing arts, education and programming for children and adults from the morning to late at night. Workers and residents of Lower Manhattan will attend classes and seminars at the PAC, have discussions with artists, and attend public music performances. It will be a social gathering location, a place where local businesses and community groups can hold meetings, where artists and visitors commingle where the rest of New York and Downtown meet. Located at a transit hub and near one of the most visited and significant sites in New York City, the PAC will also serve the greater New York City area, with visitors for performances and other programming arriving from all parts of New York City, New Jersey, Long Island and around the world.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of buildings (non-residential)	0		1/1	
# of Non-business	0		1/1	
# of Properties	0		1/1	
# of public facilities	0		1/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	34557/34557	148861/14886	265824/26582	69.00

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
LMDC CDBG Grant Number B-02-DW-36-0001	\$60,004,000.00
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Activity Supporting Documents:

None

Project # / 0900 / Administration



Grantee Activity Number: PA

Activity Title: PA

Activity Type:

Administration

Project Number:

0900

Projected Start Date:

09/14/2003

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration

Projected End Date:

12/30/2022

Completed Activity Actual End Date:

Responsible Organization:

Lower Manhattan Development Corporation

Overall	Apr 1 thru Jun 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$51,612.88
Total Budget	\$0.00	\$51,612.88
Total Obligated	\$0.00	\$17,551,612.88
Total Funds Drawdown	\$235.32	\$17,540,952.10
Program Funds Drawdown	\$235.32	\$17,540,952.10
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$12,967,466.19
Lower Manhattan Development Corporation	\$0.00	\$12,967,466.19
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The Partial Action Plan reserved \$17.5 million, or 2% of the total fund, for costs related to ESD/EDC administration of the program as well as LMDC's oversight. The Plan reserves \$3.5 million for program monitoring costs by LMDC and \$10 million to be administered by ESD and LMDC for program management costs. Program administration costs are anticipated for program publication, review of proposed infrastructure investments, environmental review clearance, financial evaluation and processing of funding requests, and auditing of disbursed funds.

The City of New York Department of Transportation system issued approximately 12,000 street work permits every year in Lower Manhattan. These permits are needed for various activities such as temporarily closing a sidewalk, installing new fiber optic lines, and repairing water mains. The Plan sets aside \$4 million to upgrade the City's permit and construction administration system known as the MOSAICS system, the system that is used to manage the complete life cycle of a street work permit. Upgrading the MOSAICS system will facilitate and improve permit administration, construction planning, and program audit functions for the level of work proposed by the Partial Action Plan.

The replacement for the MOSAICS system provides the following six benefits:

- (1) A map-based system available on the Internet that displays street work to allow the public and those seeking permits to view all work underway and planned
- (2) Reduction in applicants' data entry errors during application process
- (3) Reduction in average permit approval time from three business days to one business day
- (4) Ability to monitor status of permits, online
- (5) Electronic storage of all information regarding permits in one location
- (6) Improved conflict resolution and coordination of planned street construction work



Any unused funds from Program Administration may be reallocated to meet funding needs in other categories.

Location Description:

Lower Manhattan

Activity Progress Narrative:

LMDC management continues to carry out its planning and community development activities, including grant management, project oversight, environmental and regulatory compliance monitoring, project coordination, and payment processing. LMDC staff monitored the activities of approximately 25 subrecipients and consultants. We amended four subrecipient agreements and closed three others while moving several projects closer to completion. LMDC staff distributed over \$8,300,000 in payments to subrecipients and consultants furthering the redevelopment of lower Manhattan. Approximately \$133,200 in administrative costs was charged to this activity for the quarter. Total administrative spending continues to fall within our administrative budget, and on a cumulative basis, administrative costs remain less than 5% of total grant expenses. Additional administrative funding exists in activity ADMIN-7700 in our other grant from which \$235.32 was spent during the second quarter of 2023. Additional administrative funds will be needed to cover future costs associated with the winding down of the LMDC grants primarily due to the need for staff to continue monitoring ongoing projects and processing related grant payments. Delays caused by the Covid-19 Pandemic including supply chain issues contributing to work stoppages extended project timelines beyond what had been planned or expected. Changes to City of New York fire safety and building code requirements have also contributed to project delays as have backlogs in construction and fire safety system inspections. To complicate matters further many grant recipients have suffered from high employee turnover resulting in less experienced personnel working on LMDC funded projects necessitating significantly more technical assistance being provided to grant recipients by LMDC management. More time and resources than anticipated have been applied to the completion of the planned property transfers between LMDC and the Port Authority of New York and New Jersey related to the World Trade Center Memorial and Redevelopment Plan. Efforts continue to complete the remaining property transactions and close out the remaining LMDC funded projects.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 130L-S2-0171 / 130L-S2-0171



Grantee Activity Number: 130L-S2-0171

Activity Title: 130 Liberty Street

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

130L-S2-0171

Projected Start Date:

05/17/2004

Benefit Type:

Area (Survey)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

130L-S2-0171

Projected End Date:

12/30/2022

Completed Activity Actual End Date:**Responsible Organization:**

Lower Manhattan Development Corporation

Overall**Total Projected Budget from All Sources****Apr 1 thru Jun 30, 2023 To Date**

\$0.00 \$16,385,685.00

Total Budget

\$0.00 \$16,385,685.00

Total Obligated

\$0.00 \$16,385,685.00

Total Funds Drawdown

\$11,101.47 \$15,269,995.13

Program Funds Drawdown

\$11,101.47 \$15,269,995.13

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$17,411,051.75

Lower Manhattan Development Corporation

\$0.00 \$17,411,051.75

Most Impacted and Distressed Expended

\$0.00 \$0.00

Activity Description:

The former Deutsche Bank Building at 130 Liberty Street was severely damaged on September 11, 2001 and was unoccupied for several years. LMDC acquired the 130 Liberty Site in 2004. Partial Action Plan 7 and its amendments provided funding for the acquisition of the property in August 2004 as well as subsequent costs to insure, manage, monitor, abate and deconstruct the building at the site. The costs associated with the abatement and deconstruction exceeded the amounts allocated in Partial Action Plan 7. The amended partial action plan S-2 initially allocated \$52,500,000 within HUD Grant B02DW360002 for the 130 Liberty Street deconstruction Program under this activity 130L-S2-0171. Subsequent amendments increased the allocation in this activity to \$59,925.

LMDC successfully obtained financial contributions from the prior insurers of the building in accordance with the Deconstruction Funding and Settlement Agreement and Deutsche Bank related to the cost of abatement of hazardous material that existed in the building before September 11, 2001. These contributions were applied to abatement and deconstruction costs incurred. In 2015 and 2016 LMDC successfully recovered costs totaling \$40,000,000 for the 130 Liberty Deconstruction Program from the general contractor through a litigation settlement agreement. These recovered costs have been reallocated towards other projects within this grant thus reducing this activity budget from \$59,925,000 to \$16,385,685.

Location Description:

The Project Area is located in Lower Manhattan on two sites: (i) the WTC Site, an approximately 16 acre super-block, bounded by West, Vesey, Church, and Liberty Streets; and (ii) the adjacent two city blocks south of the WTC Site, one bounded by Liberty, Washington, Albany and Greenwich Streets, and the other bounded by Liberty, West, Cedar and Washington Streets, and a portion of Liberty Street between those parcels and the WTC Site (collectively, the Southern Site).-- Specific parcels acquired consist of (a) 130 Liberty Street, on which the Deutsche Bank building is situated (the 130 Liberty Site), (b) 155 Cedar Street, on which the St. Nicholas Church was situated (the Church Site), and (c) 140 Liberty Street. All of the structures situated on these parcels were destroyed or severely damaged on September 11, 2001. The acquisition of the Church Site and the Milstein Site, are the subject of another partial action plan.

Activity Progress Narrative:

During the second quarter of 2023, approximately \$11,100 was spent from this activity for costs associated with Site 5. Other costs related to the proposed development of the site are being paid by the Development team. In accordance with Partial Action Plan S-2, the remaining 130 Liberty Deconstruction activity funds will be used for costs associated with 130 Liberty Street property maintenance, utilities, insurance, and Site 5 development costs. These funds will also be used to supplement active 130 Liberty "Settlement Funds" projects to support the completion of these projects.

In February 2021 the LMDC and Port Authority of New York and New Jersey (PANYNJ) Boards of Directors approved the Conditional Designation of the Site 5 development team led by Silverstein Properties Inc. and Brookfield Properties. Modifications to the General Project Plan to allow for mixed use development on the site and the environmental determination that the project will have no significant environmental impacts were approved by the LMDC Board in April 2022 after extensive public involvement in the process and consideration of public input. Pursuant to the WTC Plan, LMDC acquired and cleared real property identified in the General Project Plan as 130 Liberty Street, the site of the former Deutsche Bank building that had been irrevocably damaged in the 9/11 terrorist attacks. LMDC also acquired 140 Liberty Street and 155 Cedar Street. LMDC never intended to retain long-term ownership of 130 and 140 Liberty Street or 155 Cedar Street, as it has been LMDC's intention to transfer ownership of these holdings, referred to as the Southern Site, to the PANYNJ in exchange for the PANYNJ owned property that is now the World Trade Center Memorial, Memorial Museum and a Performing Arts Center. Ownership of 140 Liberty Street and 155 Cedar Street transferred to the PANYNJ in 2018 in accordance with previously established plans and agreements. These property transfers are addressed in the 2007 General Project Plan, which was amended in April 2022 to accommodate a residential component on this site, and modified again in July 2022 to override certain provisions of local zoning in connection with the Proposed Project and other related redevelopment agreements. The public review and comment period related to the most recent proposed modifications to the General Project Plan ended on October 17, 2022. In May 2023 LMDC Board of Directors approved: Affirmation of Amendment to Modified General Project Plan; Override of Local Zoning Regulations; Authorization to Dispose of Real Property; Authorization to Execute Initial Agreement, VSC Easement, Deed and Project Documents; and Authorization to Take Related Actions to move forward with the development of Site 5. These actions guaranteed the inclusion of a minimum of 360 affordable units. The Directors of Empire State Development and PANYNJ also approved these actions enabling submission of the plan to the Public Authorities Control Board (PACB) in June 2023. Unfortunately, PACB did not vote on this action in June thus further delaying the development of Site 5 and the creation of over 360 permanently affordable housing units. LMDC, PANYNJ, State and City officials and the Designated Developer continue trying to determine if and how the number of affordable units can be increased within the planned development. At present, the northern portion of the 130 Liberty Street site which had been used by the PANYNJ is in process of being cleared in advance of the planned development while the southern-most portion continues to serve as a public plaza until it has to be cleared for possible development. Oversight and maintenance of the temporary plaza is the responsibility of the Alliance for Downtown New York through agreements with LMDC. Tables, chairs, benches and various plantings have been placed on the plaza portion of the site for public use benefitting residents, workers and visitors to the area. This space has been used for various public events including lower Manhattan High School graduation ceremonies and corporate outings.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.



Other Funding Sources

Amount

LMDC CDBG Grant Number B-02-DW-36-0001	\$239,617,180.00
Proceeds from Dispute Settlement	\$106,156,152.00
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 500 / Settlement Funds



Grantee Activity Number: SF-0500-EREP42

Activity Title: East River Waterfront Pier 42

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

500

Projected Start Date:

08/31/2017

Benefit Type:

N/A

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Settlement Funds

Projected End Date:

12/30/2022

Completed Activity Actual End Date:

Responsible Organization:

New York City - SBS / EDC

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2023 To Date

\$0.00 \$7,000,000.00

Total Budget

\$0.00 \$7,000,000.00

Total Obligated

\$0.00 \$7,000,000.00

Total Funds Drawdown

\$1,941,642.91 \$3,553,615.71

Program Funds Drawdown

\$1,941,642.91 \$3,553,615.71

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

New York City - SBS / EDC

\$0.00 \$0.00

New York City Department of Parks and Recreation

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Activity Description:

The Pier 42 project is part of the East River Waterfront master plan, and aims to create public spaces in underutilized and inaccessible/abandoned areas on the waterfront that will complete the greenway around Lower Manhattan. \$16 million had previously been allocated for the Pier 42 project, \$2 million of which already exists in Grant 2 for planning and design work. The original \$14 million allocation is in Grant 1 for costs associated with design and construction, including the demolition and abatement of an existing shed which has been increased to \$19 million and supplemented by this \$7 million allocation. . The specific scope of this \$7 million allocation within Grant 2 will be dependent upon the outcome of Pier 42 planning and design work but will likely include improvements to the area such as landscaping, lighting, and the build out of a playground and comfort station area specified in the master plan.

Location Description:

Project proposes to revitalize Pier 42 and adjacent areas between the East River Esplanade to the south and the East River Esplanade to the north. (Near the Jackson Street and South Street intersection.)



Activity Progress Narrative:

Back in 2021, New York City Economic Development Corporation (EDC) completed the demolition and abatement of an abandoned shed (phase 1A) and planning and design work for the upland park construction (phase 1B). EDC also took on a portion of the New York City East Side Coastal Resiliency Project (ESCR) as there will be significant overlap between the LMDC funded and ESCR projects. Sewer work is essential to all projects in the area so that had initially delayed phase 2 of the LMDC funded Pier 42 project. Planned sewer connections work has been substantially completed but utility coordination with Con Edison will continue throughout the project. Most recently, Con Edison work involving oil leak repairs and other repairs to three segments within their tunnel continued with little impact on the Pier 42 work. EDC contractors were able to work around the Con Edison repairs.

Soil deliveries began in April; concrete pours at the playground and the pathways on the eastern side continued throughout the quarter; sculpture castings have also begun being poured. Playground equipment for ages 2 through 5 and 5 through 12 was delivered and installation began. The initial planting phase took place during the quarter while the remaining work will occur during the second planting season in October 2023. The first phase opening will be in the summer with the next phase to open in late October or November 2023. This project is active and ongoing. EDC has submitted reimbursement requests and project reporting on a regular basis. During the second quarter of 2023, \$1,941,643 in reimbursement requests were paid from this activity. Throughout the project EDC continues to coordinate with the ESCR team on scope clarifications and has assured LMDC that no LMDC funded work will be impacted or damaged as a result of planned ESCR activities.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
LMDC CDBG Grant Number B-02-DW-36-0001	\$19,000,000.00
Total Other Funding Sources	\$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: SF-0500-JRM

Activity Title: Jackie Robinson Museum

Activity Type:

Acquisition, construction, reconstruction of public facilities

Project Number:

500

Projected Start Date:

09/30/2016

Benefit Type:

N/A

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Settlement Funds

Projected End Date:

06/21/2022

Completed Activity Actual End Date:

03/15/2023

Responsible Organization:

Jackie Robinson Foundation

Overall	Apr 1 thru Jun 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$0.00	\$1,000,000.00
Program Funds Drawdown	\$0.00	\$1,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Jackie Robinson Foundation	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The Jackie Robinson Foundation (JRF) was established in 1972 by Jackie Robinson's wife, Rachel Robinson, to further Mr. Robinson's legacy. JRF is requesting funding from LMDC to support the construction of a new museum in Lower Manhattan to serve as a permanent tribute to Jackie Robinson's pioneering legacy and his role as a catalyst for the American Civil Rights movement. The 18,500 sq. ft. museum, planned for 75 Varick Street, will chronicle Mr. Robinson's achievements placed within the context of United States history from Mr. Robinson's birth in 1919 to the present. The City of New York has committed \$2,600,000 towards this \$25,000,000 project and over \$18,500,000 of private funding has been committed.

This project is planned pending a contract execution.

Location Description:

75 Varick Street, NY NY

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: SF-0500-SSSM

Activity Title: South Street Seaport Museum

Activity Type: Rehabilitation/reconstruction of public facilities	Activity Status: Under Way
Project Number: 500	Project Title: Settlement Funds
Projected Start Date: 09/30/2016	Projected End Date: 06/29/2022
Benefit Type: N/A	Completed Activity Actual End Date:
National Objective: Urgent Need	Responsible Organization: NYC EDC South Street Seaport Museum

Overall	Apr 1 thru Jun 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$5,840,000.00
Total Budget	\$0.00	\$5,840,000.00
Total Obligated	\$0.00	\$5,840,000.00
Total Funds Drawdown	\$349,917.08	\$4,008,409.84
Program Funds Drawdown	\$349,917.08	\$4,008,409.84
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
NYC EDC South Street Seaport Museum	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Founded in 1967, the South Street Seaport Museum (SSSM) is a non-profit cultural institution located in a 12 square-block historic district on the East River in Lower Manhattan. SSSM requests funds to support the development of an new 11,000-square foot Educational Community Center; an elevator installation; and new electrical, lighting, HVAC, fire safety, and security systems at the Thompson warehouse at 213-215 Water Street. The proposed new Center would help support the Museum's programs and exhibitions and provide flexible multi-use programmable community spaces to the Seaport and Lower Manhattan. SSSM has secured \$2,600,000 from FEMA and \$1,000,000 from the City of New York for this \$8,400,000 project.

Location Description:

207-215 Water Street NY NY

Activity Progress Narrative:

Prior to the second quarter of 2023, the construction work at the South Street Seaport Museum (SSSM) Thompson Warehouse was substantially completed with focus moving toward closing out the punch list items. The permanent thresholds for the front doors have been ordered and should be installed in early Q3. The remaining defect noted by the FDNY in its May inspection was remedied in June. The contractor was waiting for a part (actuator) to be delivered. The part arrived and was installed. The actuator controls the operation of the fire damper at the shaft on the 5th floor. The damper now operates according to the new fire code requirements. The FDNY inspector allowed a self-certification on remedying this defect. A video of the operation



of the damper was sent to the FDNY for its review and the Museum now awaits final FDNY approval. The Museum's security system is complete and training occurred in June. The training identified additional programming needed for the system and the remedy for this is under discussion. LMDC and SSSM representatives are discussing the expected project completion date needed to extend the time of performance of the Subrecipient Agreement with no additional funds being added. The Architect has issued a certificate of completion to the Museum and the focus is now on obtaining the TCO.

SSSM representatives visit the site often and are in daily contact with the CM construction superintendent. They also participate in weekly meetings with the project team members while LMDC receives regular updates from SSSM representatives. LMDC staff has conducted site visits and expects to visit the site as the project gets closer to completion over the next few months.

During the second quarter of 2023, three reimbursement requests totaling \$349,917 were processed and paid to the SSSM. LMDC is awaiting the submission of additional SSSM reimbursement requests for the period August 2022 to present.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: SF-0500-USS

Activity Title: Universtity Settlement

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

500

Projected Start Date:

06/30/2016

Benefit Type:

N/A

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Settlement Funds

Projected End Date:

12/30/2021

Completed Activity Actual End Date:

Responsible Organization:

University Settlement Society of New York, Inc.

Overall	Apr 1 thru Jun 30, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$1,126,850.00
Total Budget	\$0.00	\$1,126,850.00
Total Obligated	\$0.00	\$1,126,850.00
Total Funds Drawdown	\$50,230.96	\$969,701.38
Program Funds Drawdown	\$50,230.96	\$969,701.38
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$63,048.59
University Settlement Society of New York, Inc.	\$0.00	\$63,048.59
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

University Settlement (US) is dedicated to improving the life circumstances of low-income people living on the Lower East Side. It serves a largely immigrant community by providing adult literacy classes, mental health counseling, child care, housing assistance, job training, after-school and summer camp programs, youth development, senior services, arts programs, and a credit union. Funding will support improvements to the Houston Street Center, a 42,000 sq. ft. community center that is co-owned and operated by US and the Chinatown YMCA, as well as improvements to the US headquarters at 184 Eldridge and the Speyer Hall Theater.

Location Description:

273 Bowery Street and 184 Eldridge Street NY, NY

Activity Progress Narrative:

After significant delays in obtaining City of New York Department of Buildings and New York Fire Department approvals of the University Settlement Society's fire alarm system plan, University Settlement Society (USS) procured the fire alarm system equipment and the system installation work resumed in May 2022. Because USS provides educational and social services to immigrants and low-income families they chose to keep some of their programs active which created the need for construction workarounds resulting in fire alarm system installation delays. The USS decision to continue operating for the benefit of the low-income families while work was being done was based solely on community needs. During the second quarter electrical work was substantially completed and live pre-testing was planned to be carried out by the contractors. Once pre-tests are deemed successful a live pre-test by the project engineer will take place. Once both these tests are



completed and successful the FDNY inspection will be requested which requires a four to six week lead time. Significant technical assistance has been provided to the relatively new USS staff regarding LMDC grant requirements including clarifying what needs to be submitted in reimbursement request packages. Steady progress has been made resulting in LMDC being able to reimburse USS more than \$50,000 during the second quarter of 2023. USS is attempting to schedule the Fire Department inspection but uncertainty exists as to how soon the Fire Department will be available for the inspections. In the interim, LMDC is evaluating whether or not the grant agreement will be extended as additional funds exist in the project agreement. We hope to meet with USS staff in the coming weeks.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None