TRC Field Sample No.	Sample No.	Sampling Location	Collection Start Date	Sample Volume (m <sup>3</sup> )	Analyte	Analytical Method	Lab	Lab Sample Receipt Date	Total PCBs Concentration (ug/m3)	Exceeds Target	Exceeds EPA	
Target Air Quality Levels									0.12	Air Quality	Site Specific	Comments
EPA Site Specific Trigger Levels									12	Levels	Trigger Levels	
PCBS-ST1-3/16/07	AK01959RR2	Southwest Area (sidewalk bridge level)	3/16/07	7.19	PCBs	EPA Method TO-10A/EPA 8082	Northeast	3/20/07	< 0.0974	No	No	
PCBS-ST2-3/16/07	AK01960RR2	Southeast Area (sidewalk bridge level)	3/16/07	7.20	PCBs	EPA Method TO-10A/EPA 8082	Northeast	3/20/07	< 0.0972	No	No	
PCBS-ST4-3/16/07	AK01961RR2	Northwest Area (street-level)	3/16/07	6.88	PCBs	EPA Method TO-10A/EPA 8082	Northeast	3/20/07	< 0.1020	No	No	
PCBS-ST5-3/16/07	AK01962RR2	Firehouse #10 (roof level)	3/16/07	7.11	PCBs	EPA Method TO-10A/EPA 8082	Northeast	3/20/07	< 0.0985	No	No	
PCBS-ST10-3/16/07	AK01963RR2	North Side Sidewalk Bridge	3/16/07	6.85	PCBs	EPA Method TO-10A/EPA 8082	Northeast	3/20/07	< 0.1020	No	No	
PCBS-ST100-3/16/07	AK01967RR1	Station 10 Field Duplicate	3/16/07	7.06	PCBs	EPA Method TO-10A/EPA 8082	Northeast	3/20/07	< 0.0992	No	No	
PCBS-ST11-3/16/07	AK01964RR1	90 Trinity Place (roof level)	3/16/07	7.19	PCBs	EPA Method TO-10A/EPA 8082	Northeast	3/20/07	< 0.0974	No	No	
PCBS-ST12-3/16/07	AK01965RR1	110 Greenwich Street (roof level)	3/16/07	7.33	PCBs	EPA Method TO-10A/EPA 8082	Northeast	3/20/07	< 0.0955	No	No	
PCBS-ST13-3/16/07	AK01966RR1	Marriott Hotel, 38th Floor (roof level)	3/16/07	7.16	PCBs	EPA Method TO-10A/EPA 8082	Northeast	3/20/07	< 0.0978	No	No	

130 Liberty Street Deconstruction Project Total PCBs Page 1 of 1

Note:
1. PCB samples at Station 14 (West Face - South end at corner [scaffolding level]), Station 15 (South Face - East end at corner [scaffolding level]), Station 16 (East Face - North end at corner [scaffolding level]), and Station 17 (North Face - West end at corner [scaffolding level]) on March 16, 2007 were not available for analysis. The hoists to the scaffolding were not in service.