

TRC Field Sample No.	Sample No.	Sampling Location	Collection Start Date	Work Shift	Sample Volume (m ³)	Analyte	Analytical Method	Lab	Lab Sample Receipt Date	Asbestos AHERA Concentration (S/mm2)	Exceeds Target	Exceeds EPA	Comments
										NA	Air Quality Levels	Site Specific Trigger Levels	
										70			
										Target Air Quality Levels			
										EPA Site Specific Trigger Levels			
ASBESTOS-ST1-3/1/08	030805378-0001	Southwest Area (sidewalk bridge level)	3/1/08	1	3.140	Asbestos	TEM EPA 40 CFR PART 763 (AHERA)	EMSL	3/3/08	< 15.00	No	No	
ASBESTOS-ST2-3/1/08	030805378-0002	Southeast Area (sidewalk bridge level)	3/1/08	1	3.070	Asbestos	TEM EPA 40 CFR PART 763 (AHERA)	EMSL	3/3/08	< 15.00	No	No	
ASBESTOS-ST4-3/1/08	030805378-0003	Northwest Area (street-level)	3/1/08	1	3.100	Asbestos	TEM EPA 40 CFR PART 763 (AHERA)	EMSL	3/3/08	< 15.00	No	No	
ASBESTOS-ST5-3/1/08	030805378-0004	Firehouse #10 (roof level)	3/1/08	1	3.010	Asbestos	TEM EPA 40 CFR PART 763 (AHERA)	EMSL	3/3/08	< 13.00	No	No	
ASBESTOS-ST10-3/1/08	030805378-0005	North Side Sidewalk Bridge	3/1/08	1	3.050	Asbestos	TEM EPA 40 CFR PART 763 (AHERA)	EMSL	3/3/08	< 15.00	No	No	
ASBESTOS-ST11-3/1/08	030805378-0006	90 Trinity Place (roof level)	3/1/08	1	3.090	Asbestos	TEM EPA 40 CFR PART 763 (AHERA)	EMSL	3/3/08	< 15.00	No	No	
ASBESTOS-ST12-3/1/08	030805378-0007	110 Greenwich Street (roof level)	3/1/08	1	2.980	Asbestos	TEM EPA 40 CFR PART 763 (AHERA)	EMSL	3/3/08	< 13.00	No	No	
ASBESTOS-ST13-3/1/08	030805378-0008	Marriott Hotel, 38th Floor (roof level)	3/1/08	1	3.000	Asbestos	TEM EPA 40 CFR PART 763 (AHERA)	EMSL	3/3/08	< 13.00	No	No	
ASBESTOS-ST14-3/1/08	030805378-0009	West Face - South end at corner (scaffolding level)	3/1/08	1	3.150	Asbestos	TEM EPA 40 CFR PART 763 (AHERA)	EMSL	3/3/08	< 15.00	No	No	
ASBESTOS-ST15-3/1/08	030805378-0010	South Face - East end at corner (scaffolding level)	3/1/08	1	2.970	Asbestos	TEM EPA 40 CFR PART 763 (AHERA)	EMSL	3/3/08	< 13.00	No	No	
ASBESTOS-ST16-3/1/08	030805378-0011	East Face - North end at corner (scaffolding level)	3/1/08	1	2.990	Asbestos	TEM EPA 40 CFR PART 763 (AHERA)	EMSL	3/3/08	< 13.00	No	No	
ASBESTOS-ST17-3/1/08	030805378-0012	North Face - West end at corner (scaffolding level)	3/1/08	1	2.970	Asbestos	TEM EPA 40 CFR PART 763 (AHERA)	EMSL	3/3/08	< 13.00	No	No	
ASBESTOS-ST1-3/2/08	030805379-0001	Southwest Area (sidewalk bridge level)	3/2/08	1	3.330	Asbestos	TEM EPA 40 CFR PART 763 (AHERA)	EMSL	3/3/08	< 13.00	No	No	
ASBESTOS-ST2-3/2/08	030805379-0002	Southeast Area (sidewalk bridge level)	3/2/08	1	2.880	Asbestos	TEM EPA 40 CFR PART 763 (AHERA)	EMSL	3/3/08	< 13.00	No	No	
ASBESTOS-ST4-3/2/08	030805379-0003	Northwest Area (street-level)	3/2/08	1	3.010	Asbestos	TEM EPA 40 CFR PART 763 (AHERA)	EMSL	3/3/08	< 13.00	No	No	
ASBESTOS-ST5-3/2/08	030805379-0004	Firehouse #10 (roof level)	3/2/08	1	2.990	Asbestos	TEM EPA 40 CFR PART 763 (AHERA)	EMSL	3/3/08	< 13.00	No	No	
ASBESTOS-ST10-3/2/08	030805379-0005	North Side Sidewalk Bridge	3/2/08	1	2.710	Asbestos	TEM EPA 40 CFR PART 763 (AHERA)	EMSL	3/3/08	< 13.00	No	No	Note 1
ASBESTOS-ST11-3/2/08	030805379-0006	90 Trinity Place (roof level)	3/2/08	1	2.950	Asbestos	TEM EPA 40 CFR PART 763 (AHERA)	EMSL	3/3/08	< 13.00	No	No	
ASBESTOS-ST12-3/2/08	030805379-0007	110 Greenwich Street (roof level)	3/2/08	1	3.010	Asbestos	TEM EPA 40 CFR PART 763 (AHERA)	EMSL	3/3/08	< 13.00	No	No	
ASBESTOS-ST13-3/2/08	030805379-0008	Marriott Hotel, 38th Floor (roof level)	3/2/08	1	3.060	Asbestos	TEM EPA 40 CFR PART 763 (AHERA)	EMSL	3/3/08	< 13.00	No	No	
ASBESTOS-ST14-3/2/08	030805379-0009	West Face - South end at corner (scaffolding level)	3/2/08	1	3.290	Asbestos	TEM EPA 40 CFR PART 763 (AHERA)	EMSL	3/3/08	< 13.00	No	No	
ASBESTOS-ST15-3/2/08	030805379-0010	South Face - East end at corner (scaffolding level)	3/2/08	1	3.070	Asbestos	TEM EPA 40 CFR PART 763 (AHERA)	EMSL	3/3/08	< 13.00	No	No	
ASBESTOS-ST16-3/2/08	030805379-0011	East Face - North end at corner (scaffolding level)	3/2/08	1	2.990	Asbestos	TEM EPA 40 CFR PART 763 (AHERA)	EMSL	3/3/08	< 13.00	No	No	
ASBESTOS-ST17-3/2/08	030805379-0012	North Face - West end at corner (scaffolding level)	3/2/08	1	2.990	Asbestos	TEM EPA 40 CFR PART 763 (AHERA)	EMSL	3/3/08	< 13.00	No	No	

Note:

1. Due to a flow rate RPD exceedance (23.3%) for asbestos at Station 10 (North Side Sidewalk Bridge) on March 2, 2008, the sample volume and subsequent sample result are estimated.